

Approved Projects for CED 7

Total Amount in CED 7										\$ 2,200,002.00					
Co. #	County Name	CED #	Comm. Dist. #	Project #	Project Type	OCCEDB Approved Amount	Total Paid to Date	Amount Owed	Date Paid	Extension 2022	Before Photos	After Photos	OCCEDB Approved Date	Construct. Start Date	Outstanding/5 years or more
75	Washita	7	1	ETRCB7-75-1(01)09	Bridge		\$ 106,000.00	\$ -	1/8/10	N/A	yes	yes			
75	Washita	7	1	ETRCB7-75-1(02)09	Bridge		\$ 200,000.00	\$ -	1/8/10	N/A	yes	yes			
75	Washita	7	1	ETRCB7-75-1(03)09	Bridge		\$ 65,000.00	\$ -	1/8/10	N/A	yes	yes			
75	Washita	7	1	ETRCR7-75-1(04)09	Road		\$ 89,000.00	\$ -	1/8/10	N/A	yes	yes			
75	Washita	7	1	ETRCR7-75-1(05)09	Road		\$ 55,000.00	\$ -	1/8/10	N/A	yes	yes			
75	Washita	7	1	ETRCR7-75-1(06)09	Bridge		\$ 80,000.00	\$ -	7/1/11	N/A	N/A	N/A			
75	Washita	7	1	ETRCB7-75-1(07)09	Bridge		\$ 200,000.00	\$ -	7/1/11	N/A	yes	yes			
75	Washita	7	3	ETRCB7-75-3(08)09	Bridge		\$ 80,000.00	\$ -	7/1/11	N/A	yes	N/A			
75	Washita	7	1	ETRCB7-75-1(09)09	Bridge		\$ 60,000.00	\$ -	7/1/11	N/A	yes	N/A			
75	Washita	7	2	ETRCB7-75-2(10)09	Bridge		\$ 80,000.00	\$ -	7/1/11	N/A	yes	yes			
75	Washita	7	2	ETRCB7-75-2(11)09	Bridge		\$ 80,000.00	\$ -	7/1/11	N/A	yes	N/A			
75	Washita	7	2	ETRCB7-75-2(12)09	Bridge		\$ 108,000.00	\$ -	7/1/11	N/A	yes	N/A			
75	Washita	7	3	ETRCR7-75-3(13)09	Road		\$ 112,000.00	\$ -	1/8/10	N/A		yes			
75	Washita	7	3	ETRCR7-75-3(14)09	Road		\$ 200,000.00	\$ -	1/8/10	N/A		yes			
75	Washita	7	3	ETRCR7-75-3(15)09	Road		\$ 134,000.00	\$ -	1/8/10	N/A		yes			
33	Jackson	7	3	ETRCB7-33-3(01)09	Bridge		\$ 100,000.00	\$ -	12/6/10	N/A	N/A	yes			
33	Jackson	7	2	ETRCB7-33-2(02)09	Bridge		\$ 100,000.00	\$ -	11/15/10	N/A	N/A	N/A			
33	Jackson	7	1	ETRCB7-33-1(03)09	Bridge		\$ 100,000.00	\$ -	11/8/10	N/A	yes	yes			
71	Tillman	7	1	ETRCR7-71-1(01)09	Road		\$ 40,000.00	\$ -	8/23/12	N/A	N/A	yes			
71	Tillman	7	1	ETRCR7-71-1(02)09	Road		\$ 22,000.00	\$ -	8/23/11	N/A	N/A	N/A			
71	Tillman	7	3	ETRCB7-71-3(03)09	Road		\$ 80,000.00	\$ -	8/23/11	N/A	yes	yes			
71	Tillman	7	3	ETRCB7-71-3(04)09	Bridge		\$ 80,000.00	\$ -	8/23/12	N/A					
20	Custer	7	1	ETRCR7-20-1(01)10	Road		\$ 75,000.00	\$ -	8/13/12	N/A	N/A	N/A			
20	Custer	7	1	ETRCB7-20-1(02)10	Bridge		\$ 65,000.00	\$ -	8/13/12	N/A	N/A	N/A			
20	Custer	7	1	ETRCB7-20-1(03)10	Bridge		\$ 80,000.00	\$ -	8/13/12	N/A	yes	N/A			
20	Custer	7	1	ETRCB7-20-1(04)10	Bridge		\$ 80,000.00	\$ -	8/13/12	N/A	yes	N/A			
20	Custer	7	1	ETRCB7-20-1(05)10	Bridge		\$ 80,000.00	\$ -	8/13/12	N/A	yes	N/A			
20	Custer	7	1	ETRCB7-20-1(06)10	Bridge		\$ 75,000.00	\$ -	12/13/10	N/A	yes	yes			
20	Custer	7	1	ETRCB7-20-1(07)10	Bridge		\$ 80,000.00	\$ -	8/13/12	N/A	yes	yes			
20	Custer	7	1	ETRCB7-20-1(08)10	Bridge		\$ 75,000.00	\$ -	12/10/12	N/A	yes	N/A			
20	Custer	7	1	ETRCB7-20-1(09)10	Bridge		\$ 70,000.00	\$ -	7/11/11	N/A	N/A	yes			
20	Custer	7	1	ETRCB7-20-1(10)10	Bridge		\$ 75,000.00	\$ -	5/13/13	N/A	yes	N/A			
20	Custer	7	2	ETRCB7-20-2(11)10	Bridge		\$ 50,000.00	\$ -	8/8/11	N/A	yes	yes			
20	Custer	7	2	ETRCB7-20-2(12)10	Bridge		\$ 50,000.00	\$ -	5/9/11	N/A	yes	yes			
20	Custer	7	2	ETRCB7-20-2(13)10	Bridge		\$ 50,000.00	\$ -	6/11/12	N/A	N/A	yes			
6	Blaine	7	2	ETRCB7-06-2(01)11	Bridge		\$ 55,000.00	\$ -	11/26/12	N/A	yes	yes			
29	Harmon	7	2	ETRCB7-29-2(01)11	Bridge		\$ 110,000.00	\$ -	5/13/13	N/A	yes	yes			
20	Custer	7	3	ETRCB7-20-3(14)11	Bridge		\$ 380,000.00	\$ -	3/10/14	N/A	yes	yes			
75	Washita	7	1	ETRCR7-75-1(16)12	Road		\$ 700,000.00	\$ -	6/24/13	N/A	yes	yes			
6	Blaine	7	2	ETRCB7-06-2(02)14	Bridge		\$ 100,000.00	\$ -	10/26/15	N/A	yes	yes			
5	Beckham	7	2	ETRCB7-05-2(01)15	Bridge		\$ 325,000.00	\$ -	4/30/18	N/A	yes	N/A			

Approved Projects for CED 7

Total Amount in CED 7										\$ 2,200,002.00					
Co. #	County Name	CED #	Comm. Dist. #	Project #	Project Type	OCCEDB Approved Amount	Total Paid to Date	Amount Owed	Date Paid	Extension 2022	Before Photos	After Photos	OCCEDB Approved Date	Construct. Start Date	Outstanding/5 years or more
6	Blaine	7	2	ETRCR7-06-2(03)15	Road		\$ 325,000.00	\$ -	6/8/20	N/A	yes				
6	Blaine	7	3	ETRCB7-06-3(04)15	Bridge		\$ 325,000.00	\$ -	6/8/20	N/A	yes	yes			
20	Custer	7	3	ETRCB7-20-3(15)15	Bridge		\$ 325,000.00	\$ -	10/13/15	N/A	yes	N/A			
20	Custer	7	3	ETRCB7-20-3(16)15	Bridge		\$ 325,000.00	\$ -	10/13/15	N/A	yes	N/A			
22	Dewey	7	3	ETRCB7-22-3(01)15	Bridge		\$ 325,000.00	\$ -	9/29/17	N/A	yes	N/A			
CED 7 loaned CED 1 \$12,000 for project. Approved on August 27, 2015							\$ 12,000.00	\$ -	12/10/15	N/A	N/A	N/A			
28	Greer	7	2	ETRCR7-28-2(01)16	Road		\$ 200,000.00	\$ -	6/30/17	N/A	yes	N/A			
6	Blaine	7	2	ETRCB7-06-2(05)16	Bridge		\$ 100,000.00	\$ -	6/8/20	N/A	yes	yes			
20	Custer	7	3	ETRCR7-20-3(17)16	Road		\$ 450,000.00	\$ -	4/23/18	N/A	yes	yes			
71	Tillman	7	3	ETRCB7-71-3(05)16	Bridge		\$ 150,000.00	\$ -	8/26/19	N/A	yes				
CED 7 loaned CED 1 \$318,000 for project. Approved on January 23, 2018							\$ 318,000.00	\$ -	9/10/18	N/A	N/A	N/A			
5	Beckham	7	1	ETRCB7-05-1(02)18	Bridge		\$ 105,000.00	\$ -	9/9/19	N/A	yes	yes			
6	Blaine	7	2	ETRCB7-06-2(06)18	Bridge		\$ 125,000.00	\$ -	9/9/19	N/A	yes	yes			
28	Greer	7	1	ETRCB7-28-1(02)18	Bridge		\$ 60,000.00	\$ -	9/9/19	N/A	yes	yes			
33	Jackson	7	3	ETRCB7-33-3(04)18	Bridge		\$ 180,000.00	\$ -	9/16/19	N/A	yes	yes			
71	Tillman	7	1	ETRCB7-71-1(06)18	Bridge		\$ 200,000.00	\$ -	8/26/19	N/A	yes	yes			
75	Washita	7	2	ETRCB7-75-2(17)18	Bridge		\$ 180,000.00	\$ -	12/2/19	N/A	yes	yes			
71	Tillman	7	3	ETRCR7-71-3(07)20	Road		\$ 150,000.00	\$ -	5/24/22	yes	yes				
75	Washita	7	1	ETRCB7-75-1(18)20	Bridge		\$ 273,375.00	\$ -	5/10/23	yes	yes	yes	7/1/21		
CED 7 loaned CED 1 \$710,000 for project. Approved on August 27, 2020							\$ 710,000.00	\$ -		N/A	N/A	N/A			
							\$ -								0 years, 0 months, 0 days
							\$ -								0 years, 0 months, 0 days
							\$ -								

Total \$ -
Remaining Available \$ 2,200,002.00

Projects for Approval at Board Meeting

Co. #	County Name	CED #	mm. Dist.	Project #	Project Type	Requested amount
						\$ -

Total \$ -
Remaining available \$ 2,200,002.00